

RADON SCREENING SURVEY – FOLLOW-UP WHITTIER WOODS CENTER

7100 Whittier Boulevard, Bethesda, Maryland 20817

EXECUTIVE SUMMARY

Date of Test Report:	5/12/16
Round of Testing:	Initial Follow-up Post Remediation
# Rooms Tested	3
# Rooms $\geq$ 4.0 pCi/L:	0
Low Value:	1.9
High Value:	3.3
Confirmed Rooms $\geq$ 4.0 pCi/L US EPA Action Level	0

Summary of Sampling Events  $\geq$  4.0 pCi/L

Room	Result (pCi/L) 3/24/16	Result (pCi/L) 5/12/16	Average Result (pCi/L)
5	4.1	1.9	3.0
4	3.6	3.3	3.5
KITCHEN	3.9	2.9	3.4



## MCPS RADON TESTING

### Executive Summary: Whittier Woods Center

Date of Test Report:	5/12/2016
Round of Testing:	Initial Follow-up Post Remediation
# Rooms Tested:	3
# Rooms $\geq$ 4.0 pCi/L:	0
Low Value:	1.9
High Value:	3.3

#### Project Status:

Retesting completed; use the average of the initial and re-test results in a room to determine if remediation is necessary.



May 12, 2016

Mr. Richard Cox  
Indoor Air Quality Team Leader  
Montgomery County Public Schools  
850 Hungerford Drive  
Rockville, MD 20850

Re: **Radon Testing Services**  
KCI Job # 12146341.36

Location: Whittier Woods Center  
7100 Whittier Boulevard  
Bethesda, MD 20817

Dear Mr. Cox:

KCI Technologies, Inc. (KCI) is pleased to submit the following report to the Montgomery County Public Schools (MCPS) pursuant to completing a “short-term” 3 day radon test for the Whittier Woods Center, located at 7100 Whittier Boulevard in Bethesda, Maryland 20817 (subject site).

**Scope of Services:**

KCI conducted radon testing at the subject site to evaluate indoor radon levels relative to the USEPA's recommended action level of 4.0 picocuries per Liter (pCi/L) - the level at which EPA recommends that schools take action to reduce the level. KCI conducted the radon testing in accordance with American Association of Radon Scientists and Technologists (AARST) *Protocol for Conducting Measurements of Radon and Radon Decay Products in Schools and Large Buildings*. A National Radon Safety Board (NRSB) Radon Measurement Specialist (certification #14SS056) supervised the testing. Additional information on radon management and the health effects of radon exposure is available from [www.montgomerycountymd.gov/dep/air/radon](http://www.montgomerycountymd.gov/dep/air/radon) or [www.epa.gov/radon](http://www.epa.gov/radon).

KCI visited the site on April 11, 2016 and deployed three (3) activated charcoal (AC) radon test kits. KCI deployed radon test kits in frequently-occupied ground contact rooms, and other areas, (if applicable) in accordance with AARST guidance. A floor plan map of the building with the test locations is included as Attachment A of this report.

As a quality control measure, KCI included duplicate samples, field blanks, lab transit blanks, and office blanks in accordance with AARST recommendations. In addition, KCI submitted six (6) test kits to Bowser-Morner, Inc. as spike samples. The spiked tests were exposed to a known radon concentration by Bowser-Morner prior to being returned to the laboratory for analysis.

KCI returned to the site on April 14, 2016 to retrieve the radon sampling test kits. KCI shipped all radon tests via overnight delivery to Airchek, Inc. for analysis by gamma-ray spectroscopy. Airchek, Inc. is a NRSB certified analytical laboratory for radon analysis (certification # ARL1402) located at 1936 Butler

Bridge Road, Mills River, North Carolina.

**Evaluation of Testing Conditions:**

The operating condition that represents the greatest amount of significantly occupied time for this building is; heating active, with outdoor temperature averages  $\leq 65^{\circ}$  F.

KCI concludes that the test period reasonably represents normal conditions when the building is significantly occupied. Clear characterization of the radon hazard is most likely to be observed under this normal operating condition. Based on the evaluation of test conditions, this test should reasonably characterize radon hazards.

KCI also conducted observations of field conditions which could affect the results of the test and compiled weather data for the testing period. KCI recorded observations of the following conditions in each room at the time of deployment and collection of the radon test kits:

- Indoor temperature,
- HVAC Operation,
- Dehumidifier operation,
- Humidifier operation,
- Ceiling fan operation, and
- Open windows or doors.

School personnel informed KCI during the sample collection that numerous windows were opened for extended periods during the testing due to a problem with the facility's HVAC system.

**Results:**

The results of the radon test analysis indicated the following:

<b>Radon Concentration</b>	<b>Room</b>	<b>Result</b>
$\geq 4.0$ pCi/L	none	n/a
$< 4.0$ pCi/L	See Attachment B	

Notes:

D- Duplicate sample

The office blank and lab transit blank had test results of less than the laboratory detection limit of 0.3 pCi/L. Review of the duplicate sample analysis indicates that adequate laboratory measurement precision was achieved. The Spike sample analysis results indicate the laboratory is operating within statistical control limits.

The sampling locations, field observations, and analytical results are listed on Table 1 (Attachment B). The laboratory analytical results are also attached (Attachment C). Laboratory results and exposure data for the spike samples are also included in Attachment C.

Our professional services have been performed in accordance with customary principles and practices in the field of industrial hygiene and engineering. If you have any questions or comments regarding this report, please feel free to contact me at (410) 316-7800.

Sincerely,



James M. Moulds  
Radon Measurement Specialist  
KCI Technologies, Inc.

Attachments:      A- Floor Plan with Test Locations  
                          B- Table 1-Radon Test Summary Spreadsheet  
                          C- Laboratory Analytical Results

# ATTACHMENT A

## Floor Plan With Test Locations

# ATTACHMENT B

## Radon Test Summary Spreadsheet

**Table Notes:**

AC- Activated Charcoal

ACI- Air Chek, Inc.

D- Duplicate

FB- Field Blank

KCI- KCI Technologies, Inc.

OB- Office Blank\*

PM- Project Manager

QC- Quality Control

\*Office blanks were submitted at a rate of 1% for all samples deployed in Phase 14 testing. Office blanks were not submitted under each school individually.



<b>Radon Testing Results</b>		
<b>Whittier Woods Center</b>		
<b>Test Period: 04/11/16-04/14/16</b>		
<b>Kit Number</b>	<b>Room / Area</b>	<b>Result</b>
7752161	4	3.3
7752164	5	1.9
7752165	KITCHEN	2.9

Table Note:

\* Missing or Compromised Sample

# ATTACHMENT C

## Laboratory Analytical Results

---

May 10, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**WHITTIER CENTER**  
**MAIN**

---

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
7752161	4	2016-04-11 @ 3:00 pm	2016-04-14 @ 9:00 am	3.3 ± 0.4	2016-04-18
7752164	5	2016-04-11 @ 3:00 pm	2016-04-14 @ 9:00 am	1.9 ± 0.3	2016-04-18
7752165	KITCHEN	2016-04-11 @ 3:00 pm	2016-04-14 @ 9:00 am	2.9 ± 0.4	2016-04-18

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

---

May 11, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**OFFICE BLANK**  
**Phase 14**

---

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
7752157	0	2016-04-11 @ 4:00 pm	2016-04-14 @ 4:00 pm	< 0.3	2016-04-18

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

---

May 11, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**TRANSIT BLANK**  
**Phase 14**

---

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
7752162	1	2016-04-11 @ 4:00 pm	2016-04-14 @ 4:00 pm	< 0.3	2016-04-18

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

---

March 24, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**MCPS**  
**Spike Sample Results**

---

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
7735295	1	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	30.0 ± 2.0	2016-03-24
7735289	2	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	29.9 ± 2.0	2016-03-24
7735274	3	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	25.6 ± 1.7	2016-03-24
7735278	4	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	26.2 ± 1.8	2016-03-24
7735299	5	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	28.3 ± 1.9	2016-03-24
7735293	6	2016-03-18 @ 1:00 pm	2016-03-21 @ 1:00 pm	31.0 ± 2.0	2016-03-24

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

**Note: Spike samples are test canisters that are deliberately exposed to a controlled high level of radon in a laboratory. They provide a quality control measure in the testing process and do NOT reflect radon levels in the building being tested.**

EXPOSURE IN BOWSER-MORNER RADON CHAMBER

CLIENT KCI Technologies Inc. Job Number 174430

NOMINAL Conditions: Radon Conc 26.1 pCi/L Rel. Hum 48.8 % Temp. 79.1 F

Date Start: 3/18/16 Date Stop: 3/21/16 Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: 1250 Time Stop: 1250 Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: (6) Char. Cans Device No.'s: \_\_\_\_\_

3029154 thru 3029157, \_\_\_\_\_

3029083, 3029086 \_\_\_\_\_

FS Right

Date Start: 3/18/16 Date Stop: 3/21/16 Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: 1250 Time Stop: 1250 Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: (6) Char. Bags Device No.'s: \_\_\_\_\_

7735299, 7735293, 7735295, \_\_\_\_\_

7735274, 7735278, 7735289 \_\_\_\_\_

FS Right

Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_ Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_ Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: \_\_\_\_\_ Device No.'s: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Note: All times are in 24-hour (military) notation, Eastern Standard Time (EST)  
Background = 7  $\mu$ R/h Elevation = 820 ft



## Radon Test Kit Chain of Custody

Project Name: MCPS Radon Phase 14

Name of Schools:

1. Westland MS
2. Whittier Woods Center

---

	Date	Initials
Radon Test Kits Deployed	4/11/16	JM
Radon Test Kits Collected	4/14/16	JM
Radon Test Kits Shipped to Lab*	4/14/16	JM
Radon Test Kits Received by Lab*	4/18/16	JM

\*All samples sent to Air Check, Inc., 1936 Butler Bridge Rd, Mills River, NC 28759





### MCPS RADON TESTING

#### Executive Summary: Whittier Woods Center

Date of Test Report:	3/24/2016
Round of Testing:	Initial Follow-up Post Remediation
# Rooms Tested:	12
# Rooms $\geq$ 4.0 pCi/L:	1
Low Value:	1.8
High Value:	4.1

Rooms with results  $\geq$  4.0 pCi/L:  
5 (4.1 pCi/L)

Project Status:  
Initial testing completed; re-test needed for results  $\geq$  4.0 pCi/L.



March 24, 2016

Mr. Richard Cox  
Indoor Air Quality Team Leader  
Montgomery County Public Schools  
850 Hungerford Drive  
Rockville, MD 20850

Re: **Radon Testing Services**  
KCI Job # 12146341.30

Location: Whittier Woods Center  
7100 Whittier Boulevard  
Bethesda, MD 20817

Dear Mr. Cox:

KCI Technologies, Inc. (KCI) is pleased to submit the following report to the Montgomery County Public Schools (MCPS) pursuant to completing a “short-term” 3 day radon test for the Whittier Woods Center, located at 7100 Whittier Boulevard in Bethesda, Maryland 20817 (subject site).

**Scope of Services:**

KCI conducted radon testing at the subject site to evaluate indoor radon levels relative to the USEPA's recommended action level of 4.0 picocuries per Liter (pCi/L) - the level at which EPA recommends that schools take action to reduce the level. KCI conducted the radon testing in accordance with American Association of Radon Scientists and Technologists (AARST) *Protocol for Conducting Measurements of Radon and Radon Decay Products in Schools and Large Buildings*. A National Radon Safety Board (NRSB) Radon Measurement Specialist (certification #14SS056) supervised the testing. Additional information on radon management and the health effects of radon exposure is available from [www.montgomerycountymd.gov/dep/air/radon](http://www.montgomerycountymd.gov/dep/air/radon) or [www.epa.gov/radon](http://www.epa.gov/radon).

KCI visited the site on February 29, 2016 and deployed fifteen (15) activated charcoal (AC) radon test kits. KCI deployed radon test kits in frequently-occupied ground contact rooms, and other areas, (if applicable) in accordance with AARST guidance. A floor plan map of the building with the test locations is included as Attachment A of this report.

As a quality control measure, KCI included duplicate samples, field blanks, lab transit blanks, and office blanks in accordance with AARST recommendations. In addition, KCI submitted six (6) test kits to Bowser-Morner, Inc. as spike samples. The spiked tests were exposed to a known radon concentration by Bowser-Morner prior to being returned to the laboratory for analysis.

KCI returned to the site on March 3, 2016 to retrieve the radon sampling test kits. KCI shipped all radon tests via overnight delivery to Airchek, Inc. for analysis by gamma-ray spectroscopy. Airchek, Inc. is a NRSB certified analytical laboratory for radon analysis (certification # ARL1402) located at 1936 Butler

Bridge Road, Mills River, North Carolina.

**Evaluation of Testing Conditions:**

The operating condition that represents the greatest amount of significantly occupied time for this building is; heating active, with outdoor temperature averages  $\leq 65^{\circ}$  F.

KCI concludes that the test period reasonably represents normal conditions when the building is significantly occupied. Clear characterization of the radon hazard is most likely to be observed under this normal operating condition. Based on the evaluation of test conditions, this test should reasonably characterize radon hazards.

KCI also conducted observations of field conditions which could affect the results of the test and compiled weather data for the testing period. KCI recorded observations of the following conditions in each room at the time of deployment and collection of the radon test kits:

- Indoor temperature,
- HVAC Operation,
- Dehumidifier operation,
- Humidifier operation,
- Ceiling fan operation, and
- Open windows or doors.

**Results:**

The results of the radon test analysis indicated the following:

<b>Radon Concentration</b>	<b>Room</b>	<b>Result</b>
$\geq 4.0$ pCi/L	5	4.1
$< 4.0$ pCi/L	See Attachment B	

Notes:  
D- Duplicate sample

The field blank, office blanks, and lab transit blanks had test results of less than the laboratory detection limit of 0.3 pCi/L. Review of the duplicate sample analysis indicates that adequate laboratory measurement precision was achieved. The Spike sample analysis results indicate the laboratory is operating within statistical control limits.

The sampling locations, field observations, and analytical results are listed on Table 1 (Attachment B). The laboratory analytical results are also attached (Attachment C). Laboratory results and exposure data for the spike samples are also included in Attachment C.

Our professional services have been performed in accordance with customary principles and practices in the field of industrial hygiene and engineering. If you have any questions or comments regarding this report, please feel free to contact me at (410) 316-7800.

Sincerely,



James M. Mouldale  
Radon Measurement Specialist  
KCI Technologies, Inc.

Attachments:      A- Floor Plan with Test Locations  
                          B- Table 1-Radon Test Summary Spreadsheet  
                          C- Laboratory Analytical Results

# ATTACHMENT A

## Floor Plan With Test Locations

# ATTACHMENT B

## Radon Test Summary Spreadsheet

**Table Notes:**

AC- Activated Charcoal

ACI- Air Chek, Inc.

D- Duplicate

FB- Field Blank

KCI- KCI Technologies, Inc.

OB- Office Blank\*

PM- Project Manager

QC- Quality Control

\*Office blanks were submitted at a rate of 1% for all samples deployed in Phase 10 testing. Office blanks were not submitted under each school individually.

<b>Radon Testing Results</b>		
<b>Whitter Woods</b>		
<b>Test Period: 02/29/16-03/03/16</b>		
<b>Kit Number</b>	<b>Room / Area</b>	<b>Result</b>
7732472	4	3.6
7732500	5	4.1
7730091	6	3.0
7730097	8	2.0
7726820	9	2.0
7732479	10	2.2
7718585	11	2.1
7735200	E	2.5
7735187	KITCHEN	3.9
7732473	OFFICE	2.6
7732483	OFFICE 2	2.5
7732486	S	2.3

Table Note:

\* Missing or Compromised Sample



<b>Radon Testing Results</b>		
<b>Whitter Woods</b>		
<b>Test Period: 02/29/16-03/03/16</b>		
<b>Kit Number</b>	<b>QC Type</b>	<b>Result</b>
7735189	D (10)	1.8
7729756	D (4)	3.1
7718587	FB (11)	< 0.3

Table Note:

\* Missing or Compromised Sample

# ATTACHMENT C

## Laboratory Analytical Results

March 16, 2016  
**\*\* LABORATORY ANALYSIS REPORT \*\***

Radon test result report for:  
**WHITTIER WOODS  
MAIN**

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
7732479	10	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.2 ± 0.4	2016-03-07
7735189	10	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	1.8 ± 0.4	2016-03-07
7718585	11	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.1 ± 0.4	2016-03-07
7718587	11	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	< 0.3	2016-03-07
7729756	4	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	3.1 ± 0.4	2016-03-07
7732472	4	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	3.6 ± 0.5	2016-03-07
7732500	5	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	4.1 ± 0.5	2016-03-07
7730091	6	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	3.0 ± 0.5	2016-03-07
7730097	8	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.0 ± 0.4	2016-03-07
7726820	9	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.0 ± 0.4	2016-03-07
7735200	E	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.5 ± 0.4	2016-03-07
7735187	KITCHEN	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	3.9 ± 0.5	2016-03-07
7732473	OFFICE	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.6 ± 0.5	2016-03-07
7732483	OFFICE 2	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.5 ± 0.4	2016-03-07
7732486	S	2016-02-29 @ 12:00 pm	2016-03-03 @ 9:00 am	2.3 ± 0.4	2016-03-07

---

March 16, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**MCPS Radon  
Phase 10 Office Blanks**

---

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
7726881	0	2016-02-29 @ 12:00 pm	2016-03-03 @ 12:00 pm	< 0.3	2016-03-07
7735197	0	2016-02-29 @ 12:00 pm	2016-03-03 @ 12:00 pm	< 0.3	2016-03-07

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

---

March 22, 2016 **\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:  
**TRANSIT - PHASE 10 & 11  
MAIN**

---

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
7735300	1	2016-03-18 @ 4:00 pm	2016-03-21 @ 4:00 pm	< 0.3	2016-03-22
7735296	2	2016-03-18 @ 4:00 pm	2016-03-21 @ 4:00 pm	< 0.3	2016-03-22
7735294	3	2016-03-18 @ 4:00 pm	2016-03-21 @ 4:00 pm	< 0.3	2016-03-22

---

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

February  
15,  
2016

**\*\* LABORATORY ANALYSIS  
REPORT \*\***

Spike Sample Laboratory Results

Radon test result report for:  
**MCPS**

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
7718273	101A	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.5 ± 0.6	2016-02-04
7718281	102B	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.4 ± 0.6	2016-02-04
7718282	103C	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.3 ± 0.6	2016-02-04
7718288	104D	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.7 ± 0.6	2016-02-04
7718289	105E	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.6 ± 0.6	2016-02-04
7718291	106F	2016-01-30 @ 9:00 am	2016-02-01 @ 9:00 am	6.5 ± 0.6	2016-02-04

Air Chek, Inc. 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

Note: Spike samples are test canisters that are deliberately exposed to a controlled high level of radon in a laboratory. They provide a quality control measure in the testing process and do NOT reflect radon levels in the building being tested.

# EXPOSURE IN BOWSER-MORNER RADON CHAMBER

CLIENT KCF Technologies Inc. Job Number 173704

NOMINAL Conditions: Radon Conc 5.9 pCi/L Rel. Hum 45.9 % Temp. 79.0 F

Date Start: 11/30/16 Date Stop: 2/1/16 Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: 0926 Time Stop: 0926 Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: (6) Char. Bags - Device No.'s: \_\_\_\_\_

7718281, 7718282, 7718291, \_\_\_\_\_

7718288, 7718289, 7718273 \_\_\_\_\_

ε3 Left

Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_ Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_ Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: \_\_\_\_\_ Device No.'s: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_ Date Start: \_\_\_\_\_ Date Stop: \_\_\_\_\_

Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_ Time Start: \_\_\_\_\_ Time Stop: \_\_\_\_\_

Device No.'s: \_\_\_\_\_ Device No.'s: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Note: All times are in 24-hour (military) notation, Eastern Standard Time (EST)  
Background = 7  $\mu$ R/h Elevation = 820 ft



## Radon Test Kit Chain of Custody

Project Name: MCPS Radon Phase 10

Name of Schools:

1. Clarksburg Annex
2. Gaithersburg HS
3. Garrett Park Annex
4. Fields Road ES
5. Whitman HS
6. Rockview ES
7. Whittier Woods
8. Roscoe Nix ES
9. Clearspring ES
10. Key MS

---

	Date	Initials
Radon Test Kits Deployed	2/29/16	JM
Radon Test Kits Collected	3/3/16	JM
Radon Test Kits Shipped to Lab*	3/3/16	JM
Radon Test Kits Received by Lab*	3/7/16	JM

\*All samples sent to Air Check, Inc., 1936 Butler Bridge Rd, Mills River, NC 28759